UNCLASSIFIED

Mello Aff #2, Par 12i

Chemistry and Metallurgy Research Replacement (CMRR) Project

CMRR Project Update

Los Alamos, New Mexico October 6, 2010

Presented by Steve Fong, NNSA CMRR Federal Project Team

> Rick Holmes, LANL CMRR Division Leader





UNCLASSIFIED LA-UR 10-06560

Tentative Air Quality Permit Schedule

Non-radionuclide							
	on for RLUOB 2 months						
Application Preparation [Up to 18 months					
NMED Approval Proc	ess						
New Source Review (NSR) Permit f (Modification to NSR-2195NR1)		ication Preparatio NMED Apj	^{3 mont} n proval Proce		12 months		
NSR Permit for Concrete Batch Pla		ication Preparatio	3 mont	ihs			
	Аррі		proval Proce		12 months		
Radionuclide							
Pre-construction Approval for NF							
		Application Preparation 3 months					
		Public Input					
		EPA Approval Process					
-							
	September 2010	March 2011	May 2011	August 2011	February 2012	May July 2012 201	